

**GOVERNMENT OF ANDHRA PRADESH**  
**ABSTRACT**

PMGSY Phase IX – Kadapa District – Package No.AP04IXLB04 – Construction of 5 Bridge works in Jammalamadugu (PR) Division – Post Facto Extension of Agreement Time up to 31.05.2013 without imposing penalty – Orders – Issued.

-----  
**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.**

**G.O.Rt.No. 1760**

**Dated : 8.11.2013.**  
**Read the following :-**

1. G.O.Ms.No.330, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC, PR, Admn.& PMGSY Memo.NO.W25/Chilamakur /2010, dated 21-10-2013.

--00--

**ORDER :-**

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby grant Post Facto Extension of Agreement Time up to 31.05.2013 for a period of 60 days without imposing penalty in respect of work Construction of 5 Bridge works in Jammalamadugu (PR) Division in kadapa District sanctioned under PMGSY Phase IX as the delay was not attributed to the contractor, for the reasons out of five works four works are completed with in agreement period. The other work is completed up to value of administration sanction amount, up to bed block level and waiting for receipt of revised administration sanction.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)**

**V. NAGI REDDY**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Engineer-in-Chief, Panchayat Raj, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Kadapa District.  
Copy to:  
The P.S. to Minister (PR&RWS)  
The P.S. to Principal Secretary (PR)  
Stock File/Spare Copy.

**//FORWARDED BY ORDER//**

**SECTION OFFICER.**